

Water Intrusion/Mold Prevention Checklist

Pre-Construction

1. **Project management team has received awareness training and education on Mold as well as training in the means and methods of preventing mold infestation on the project. Training covered but not limited to the following:**
 - Importance of keeping interior building material dry during storage.
 Yes No
 - Do not install building material that is wet.
 Yes No
 - Protect installed interior building material from water and moisture.
 Yes No
 - Conduct regular walk through of the project to identify water infiltration that can result in water damage and potential mold growth and if identified discuss with project manager.
 Yes No
 - Discuss with mechanical contractor responsible for duct installation transporting duct work to job site in closed covered trucks.
 Yes No
 - Discuss with mechanical contractor sealing open ends of duct work at the end of the work day.
 Yes No
 - Thorough review of contract drawings and details to determine potential design flaws that have the potential to result in water infiltration and potential mold growth.
 Yes No
 - If design flaws or potential water infiltration exposures identified while reviewing contract drawings and details, they are brought to the attention of the design architect/engineer and RFI sent out.
 Yes No
 - Build in strict accordance to contract drawings and specifications. Do not take it upon yourself to make design changes without appropriate approval for design architect/engineer.
 Yes No
2. **Project manager reviewed curtain wall or building facade drawings to understand and familiarize him/her with design and detail as well as means and methods of installation to ensure water tightness.**
 Yes No
3. **Discussion with owner to secure curtain wall or building facade independent consultant to review contract drawings and monitor installation process.**
 Yes No
4. **Curtain Wall or building facade mock up installed and tested under extreme weather conditions/elements to ensure water tightness and reaction to external forces and stresses.**
 Yes No
5. **Review of building material specified at the building core to ensure water/moisture exposure control material has been specified.**
 Yes No

6. On high rise construction projects, discussion with building owner to buy temporary roofing and drainage as building rises to control, contain and divert water from migrating to lower floors that may have interior material installed.
 Yes No
7. Sub contractor's pre-qualified to determine their experience and track record on similar type projects. Determination made to verify prior construction defect claims resulting from subcontractors work on prior projects.
 Yes No
8. Provisions made in building schedule to ensure building water tightness prior to installation of interior finishes.
 Yes No
9. Manufactures of moisture critical products have been consulted to verify the products application and standard details and recommendation of preferred and/or recommended installers.
 Yes No
10. Manufacture warranties required of sub contractors supplying and installing mechanical equipment, roofing, windows, EIFS, curtain wall and pre-cast material.
 Yes No
11. Delivery and storage of interior building material planned in advance to ensure protection of material from elements, appropriate storage location and limited storage time.
 Yes No
12. Equipment purchased and on hand such as wet-dry vacuums, fans and dehumidifiers.
 Yes No
13. EIFS contractor listed as an approved applicator by manufacturer of the product.
 Yes No
14. Water table at the project site investigated to determine if hydro static pressure may result in water or moisture impregnating the slab, which could impact finish flooring.
 Yes No
15. Project prepared & equipped to efficiently remove and dry unwanted water buildup within 24 hours of discovery.
 Yes No
16. Procedures in place to document and photograph water intrusion/mold events and corrective actions taken to mitigate the conditions.
 Yes No

Construction Phase

1. Provisions in place to inspect all interior building material delivered to the project to ensure no pre-existing mold contamination.
 Yes No
2. Interior building material stored in a dry area and off the ground.
 Yes No
3. Open ends of installed duct work sealed or capped at the end of the work day to prevent water or moisture entry.
 Yes No
4. Core board installed on floors not fully water tight a sufficient distance up off the floor slab to ensure no contact with pooling water.
 Yes No

5. Interior sheetrock installed along the perimeter of the building done so only in areas that are water tight and not exposed to the elements.
 Yes No
6. Flooring products such as carpet and wood flooring stored in dry water and moisture free storage area.
 Yes No
7. If scope of work includes installation of furniture equipment such as sofas, beds, chairs, provisions made to ensure equipment stored in an environment free from exposure to water and moisture.
 Yes No
8. If wall fabric is installed inspection and verification that wall receiving fabric is dry has been completed prior to installation.
 Yes No
9. Use of wall coverings with permeable paper backings that don't trap moisture in lieu of vinyl wall covering that can trap moisture laden air.
 Yes No
10. All flashing at sky lights, balconies, adjacent building walls, foundations and roofs inspected and sign off to ensure work performed in complete accordance to contract drawings, details and specification.
 Yes No
11. Roofing membrane and application inspected and sign off to ensure workmanship performed in accordance to contract drawings, detail and manufacture specifications.
 Yes No
12. Flood testing of completed roofs to ensure 100% water tightness of the roof.
 Yes No
13. Manufacture warranty obtained on completed roof.
 Yes No
14. All moisture generated equipment vented outdoors.
 Yes No
15. Attics, crawl spaces and other enclosed spaces inspected to ensure proper ventilation.
 Yes No
16. EIFS installed and inspected according to manufacturer drawings, details and specifications.
 Yes No
17. Inspection of mesh, flashing and underlying insulation board performed to insure compliance with manufacturer drawings, details and specification.
 Yes No
18. EIFS wall penetrations including doors, windows, phone lines, A/C coolant lines, cable TV lines, hose bibs, etc., properly sealed as per manufacturer instructions.
 Yes No
19. HVAC equipment and systems properly installed according manufacture specification.
 Yes No
20. Drip pans for cooling coils properly installed and drain properly.
 Yes No

- 21. Interior supply ducts are bare galvanized sheet metal with no interior insulation.
 Yes No
- 22. All ducts joints sealed.
 Yes No
- 23. Mechanical system design provides for adequate make-up or combustion air to eliminate the possibility of creating negative air pressure in the structure that could result in drawing in moisture through the floor slabs or wall.
 Yes No
- 24. Chilled water pipes properly insulated.
 Yes No
- 25. Completed HVAC system tested and signed off my independent third party and/ or manufacturer.
 Yes No
- 26. Curtain Wall units installed according to contract drawings, details and specifications and inspected and sign off by independent third party curtain wall consultant firm.
 Yes No
- 27. Caulking and sealing of curtain wall units and windows as well as other areas receiving caulking and or sealants inspected and sign off.
 Yes No
- 28. Water proofing and vapor barriers installed as per contract drawings at required locations such as foundation walls, floor slabs, roofs and balconies.
 Yes No
- 29. All plumbing and drainage lines inspected, tested and signed off verifying they meet required building codes.
 Yes No

Project Turnover

- 1. Manufacturers inspect and test equipment/material to verify installation according to contract drawings, details and specification.
 Yes No
- 2. Manufacture warrantee obtained equipment/material such as mechanical equipment, roofing, windows etc.
 Yes No
- 3. Meeting with owners building engineer to review, run and inspect building components prior to building turnover.
 Yes No
- 4. Obtain inspection sign off by curtain wall consultant.
 Yes No
- 5. Obtain plumbing inspection sign off by third party consultant and/or building department.
 Yes No
- 6. Obtain sprinkler sign off by third party consultant and/or building department.
 Yes No

7. **Inspect heating, ventilation and air conditioning drip pans to ensure cleanliness, no obstructions and water flows properly.**
 Yes No
8. **Moisture generating equipment such as dryers properly vented to the outdoors.**
 Yes No
9. **In door humidity kept to below 60 percent relative humidity, preferably 30-50 percent RH.**
 Yes No
10. **Building owner instructed to perform regular building HVAC inspections and maintenance schedule.**
 Yes No
11. **Building owner instructed to maintain and replace proper air filters as necessary.**
 Yes No
12. **Site grading inspected to ensure grade and slope pitches water away building.**
 Yes No

Chubb. Insured.SM

Chubb is the marketing name used to refer to subsidiaries of Chubb Limited providing insurance and related services. For a list of these subsidiaries, please visit our website at www.chubb.com. Insurance provided by ACE Property and Casualty Insurance Company, or, in some states, other insurers with Chubb Group. Coverage and pricing may vary by state. This communication contains product summaries only. Coverage is subject to the language of the policies as actually issued. Chubb is the world's largest publicly traded property and casualty insurance group. With operations in 54 countries, Chubb provides commercial and personal property and casualty insurance, personal accident and supplemental health insurance, reinsurance and life insurance to a diverse group of clients. Chubb Limited, the parent company of Chubb, is listed on the New York Stock Exchange (NYSE: CB) and is a component of the S&P 500 index.